Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
7781 (0061636) Unified Industries / Ford - Venezuela 7/13/2015 KM 7/14/2015	IP Load  Build: In-Progress		7/17/2015					Unified Job #J45320  ===================================
<b>7782</b> (0061636) Unified Industries / Ford - Venezuela 7/9/2015 KM 7/10/2015	Spare Tire Tool Fixes  Build: In-Progress		7/17/2015					Unified Job #J45320  ===================================
<b>8018</b> (1001527) PTS / Sandvik 12/19/2013 KM 3/20/2014	Barrel Dump (1) 4TB-DBP-VRB-SPM-CDF-THA-PCD Build: In-Progress	03/14/2014, 03/17/2014, 03/25/2014	5/7/2014		04/13/2015	N/A	05/15/2015, 07/08/2015, 07/15/2015	02/05/2014, 03/10/2014 OFA; MJ quoting new hydraulics, Kevin to call fed fluid; 3/30/15 REDESIGN TODAY; JOB 8406-CHANGES; Customer could not provide part-touching material
<b>8072</b> (4008737) Rhino Assembly / Corning 2/21/2014 KM 4/29/2015	Spool Transfer (Station 620/621 Cardboard) (1) LDA-EXT-SPM-CDF-SBH-PCD Build: In-Progress	06/30/2014, 12/18/2014, 01/07/2015	3/30/2015		4/13/2015		04/29/2015	03/06/14, 03/12/15, 04/16/14, 04/23/14, 06/10/14 OFA; 03/18/14 Approved; Follow up on app; 03/12/15 Approved; 04/07/15 Scott came in; 04/21/15: Awaiting Info (Part Data)  ==================================
<b>8204</b> (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/16/2014	Wiring Harness PCD Build: In-Progress	10/17/2014, 04/29/2015, 06/05/2015	7/31/2015					Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly  ===================================
8205 (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	FEM Assembly (1) 4TB-TBA-SPM-CDF-SBH-PCD Build: In-Progress	10/17/2014, 06/26/2015	8/11/2015	8/13/2015				Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly  ===================================
<b>8206</b> (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Engine/Front Suspension (1) 4TB-VRB-CDF-SBH-PCD Build: In-Progress	12/15/2014	8/11/2015					Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly  ===================================
<b>8207</b> (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Knuckle Assembly (1) CDF Build: In-Progress	05/01/2015, 05/11/2015	8/14/2015					Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly  ===================================

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
8208 (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Rear Suspension  OFA: Approved	4/29/2015	Release	Release	Release	Release		Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly
<b>8209</b> (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Engine/Transmission Assembly  Detail: Review	12/15/2014, 07/22/2015						05/18/15 Meeting today with Glenn and Jim; 05/21/15 Approved Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly; 07/10/2015 ON HOLD due to issues with rails and travel distances ====================================
<b>8210</b> (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Third Row Seat (1) 4TB-ABS-TBA-SPM-CDF-PCD Build: In-Progress	10/17/2014, 04/24/2015, 06/05/2015	7/31/2015					Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly  ===================================
8256A (0063570) Unified Industries / FMC Livonia Transmission 9/4/2014 KM 10/3/2014	Transmission Case, OP05 ~ Design Only (10R)  (2) CDF-PCD  Build: In-Progress	02/11/2015, 03/10/2015, 03/11/2015						Unified Job #J49058 ====================================
<b>8256C</b> (0063570) Unified Industries / FMC Livonia Transmission 9/4/2014 KM 10/3/2014	Transmission Case, OP110 Packout (10R) (2) NO TOOL DESCRIPTION OFA	10/16/2014						Unified Job #J49058
8257A (0063571) Unified Industries / FMC Livonia Transmission 9/4/2014 KM 10/3/2014	Transmission Case OP05 (#6R) (1) CDF-PCD Build: In-Progress	02/03/2015, 02/11/2015, 03/01/2015	3/30/2015					Unified Job #J49057  ===================================
8257C (0063571) Unified Industries / FMC Livonia Transmission 9/4/2014 KM 10/3/2014	Transmission Case, OP110 Packout (1) NO TOOL DESCRIPTION Engineering: New Project							Unified Job #J49057
8318 (0064060) Unified Industries / FMC Livonia Transmission 1/8/2015 KM 3/6/2015	Valve Body Basket (4) HDA-EXT-LDA-SPM-CDF-SBH-PCD Build: In-Progress		02/11/2015, 06/22/2015	4/9/2015	3/23/2015		04/19/2015	Unified Job #J49827; 05/05/15 Approved changes per Dan Williams; 07/06/2015 Need two (2) complete by middle of August (Per Jim); 08/17/2015 Tool is bought off  ==================================
<b>8324</b> (0064102) Unified Industries / ENA - Brighton 1/15/2015 KM 4/9/2015	Cluster #5/#12 On-Hold	02/18/2015, 02/19/2015					04/15/2015	Unified Job #J49910 ===================================

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
8326A (4012704) KA Technologies / Dana Axle Division 1/15/2015 KM 4/10/2015	Corner Transfer (2) PMP-ABA-SPM-EXT-CDF-SBH-PCD Build: In-Progress	02/18/2015, 02/19/2015, 06/03/2015	6/22/2015		Noicease	Iveleuse		Con Reg 1-19-15; Rev w/Eng 1/22/15; 1/27/15 gathering info/ Kevin to visit plant; 2/17/15 have all info/ need to start; 63 1/2% COMPLETE Still need info to complete; 04/28/15 Awaiting Drawings from Kyle; 05/04/15 Received part data, need to continue project ====================================
<b>8326B</b> (4012704) KA Technologies / Dana Axle Division 1/15/2015 KM 4/10/2015	Corner Transfer  OFA: Approved w/ Changes	03/18/2015, 06/03/2015						Con Reg 1-19-15; Rev w/Eng 1/22/15; 1/27/15 gathering info/ Kevin to visit plant; 2/17/15 have all info/ need to start; 63 1/2% COMPLETE Still need info to complete; 04/28/15 Awaiting Drawings from Kyle
<b>8326C</b> (4012704) KA Technologies / Dana Axle Division 1/15/2015 KM 4/10/2015	Corner Transfer (2) PMP-ABA-SPM-EXT-CDF-SBH-PCD Build: In-Progress	03/16/2015, 06/03/2015	6/22/2015	6/29/2015				Con Reg 1-19-15; Rev w/Eng 1/22/15; 1/27/15 gathering info/ Kevin to visit plant; 2/17/15 have all info/ need to start; 63 1/2% COMPLETE Still need info to complete; 04/28/15 Awaiting Drawings from Kyle ====================================
<b>8326D</b> (4012704) KA Technologies / Dana Axle Division 1/15/2015 KM 4/10/2015	Corner Transfer  OFA: Approved w/ Changes	03/18/2015, 06/03/2015						Con Reg 1-19-15; Rev w/Eng 1/22/15; 1/27/15 gathering info/ Kevin to visit plant; 2/17/15 have all info/ need to start; 63 1/2% COMPLETE Still need info to complete; 04/28/15 Awaiting Drawings from Kyle
<b>8329A</b> (4012747) KA Technologies / Dana Axle Division 1/20/2015 KM 4/10/2015	Corner Transfer  Build: In-Progress	03/20/2015, 06/03/2015, 06/25/2015						01/19/15 Con Reg; 01/22/15 Rev w/ Eng; 04/28/15 Awaiting Drawings from Kyle ====================================
<b>8329B</b> (4012747) KA Technologies / Dana Axle Division 1/20/2015 KM 4/10/2015	Corner Transfer  Build: In-Progress	03/20/2015, 06/03/2015, 06/25/2015						01/19/15 Con Reg; 01/22/15 Rev w/ Eng; 04/28/15 Awaiting Drawings from Kyle ====================================
8335 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Docking Stands  Build: In-Progress	4/22/2015	05/02/2015, 06/03/2015					Unified Job #J49826 ====================================
8336A (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Reject Stations (10R) (5) CDF Build: In-Progress	5/14/2015	03/30/2015, 06/03/2015		7/3/2015		04/22/2015, 07/08/2015	Unified Job #J49826 ====================================
8336B (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Reject Stations (6R) (3) CDF Build: In-Progress		03/30/2015, 06/03/2015		7/3/2015		04/22/2015, 07/08/2015	
8337 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Gage DWR / Cart (16) HDA-CDF-SBH-PCD Build: In-Progress		05/22/2015, 07/15/2015					Unified Job #J49826  ===================================
8338 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Packout  Engineering: New Project							Unified Job #J49826

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
8339 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Gage / CMM Room  (4) HDA-CDF-SBH-PCD  Build: In-Progress		5/22/2015					Unified Job #J49826
8340 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	CMM Washers (4) HDA-CDF-SBH-PCD Build: In-Progress		5/22/2015					Unified Job #J49826
<b>8362</b> (4012969) KA Technologies / Chrysler 1/6/2015 KM 3/20/2015	Balance Cylinder On-Hold	2/18/2015						======================================
8377 (0064220)	Deck Lid (2) 4TB-ABS-VRB-SPM-CDF-SPM2-SBH-PCD OFA	04/17/2015, 07/14/2015	5/18/2015	5/19/2015	6/15/2015		06/25/2015 (Tentative)	Unified Job #J50081-1  ==================================
<b>8382</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Underbody On-Hold	2/26/2015						Unified Job #J50042-1 ====================================
8383 (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Body Side (2) HDA-4TB-HDA-ABS-DBP-VRB-EXT-SPM-CDF-SBH-PCD Build: In-Progress	04/17/2015, 05/18/2015	7/15/2015	7/10/2015			08/19/2015	Unified Job #J50042-1  ===================================
<b>8384</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Hydra Form Station (1) LDA-CDF-PCD Build: In-Progress	7/16/2015	8/12/2015					Unified Job #J50042-1 ====================================
<b>8385</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Roof On-Hold	2/26/2015						Unified Job #J50042-1 ====================================
<b>8386</b> (0064255) Unified Industries / GPS - Ford 2/17/2015 KM 5/15/2015	Hood (2) LDA-EXT-CDF-LDA-SBH-PCD Build: In-Progress	5/5/2015	05/05/2015, 06/01/2015	6/19/2015	06/19/2015		07/14/2015	Unified Job #J50152 ====================================
<b>8390</b> (E4300107095) GM Romulus / Romulus Engine 2/26/2015 KM 6/5/2015	Torque Tubes (2) 4TB-SPM-VRB-LDA-PCD Build: In-Progress		5/22/2015		6/19/2015			04/29/15 Kevin to visit plant; 05/04/15 Will need ID Tags  ===================================
<b>8391</b> (E4300107095) GM Romulus / Romulus Engine 2/26/2015 KM 6/5/2015	Torque Tubes (1) 4TB-SPM-VRB-LDA-PCD Build: In-Progress		5/22/2015		6/19/2015			4/13 Kevin to set FT's; 04/29/15 Kevin to visit plant; 05/04/15 Will need ID Tags  ===================================
<b>8396</b> (4013240) Rhino Assembly / Freightliner - DTNA Truck 3/2/2015 KM 6/2/2015	Consol/PHVAC Combo Lift Assist (1) 4TB-DBP-VRB-CDF-PCD Build: In-Progress	05/04/2015, 05/19/2015, 06/11/2015	7/22/2015	7/24/2015				======================================

		054	Engineering	PCD	Machining	Assembly	D 0"	
Project Info	Description / Status	OFA	Release	Release	Release	Release	Buy Off	Notes
<b>8397</b> (KC147585) Harley Davidson 3/3/2015 KM 6/9/2015	Frame Transfer (2) 4TB-ABA-SPM-CDF-PCD Build: In-Progress	6/12/2015	7/17/2015	7/17/2015	08/03/2015	08/11/2015	08/12/2015	3/30 Ready to start;  ===================================
<b>8406</b> (1005259) PTS / Sandvik 3/13/2015 KM 5/8/2015	Controls Change (8018)  Controls: In-Progress							
<b>8415</b> (0064449) Unified Industries / ENA - Brighton 4/14/2015 KM 5/14/2015	Op. #`70 Box Line - Replacement Lift Assist OFA: Approved	5/30/2015						Unified Job #J50390  ==================================
<b>8416</b> (0064449) Unified Industries / Paslin - ENA 3/26/2015 KM 7/6/2015	Install Supervision Service / Installation							Unified Job #J50390 ===================================
<b>8423</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Ladder Assembly Transfer (2) LDA-LDA-SBH-CDF Build: In-Progress	5/26/2015	6/11/2015		07/09/2015		07/29/2015	Unified Job #J50289-1 ====================================
<b>8424</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 MJ 6/19/2015	Backwall Panel Transfer (1) LDA-LDA-CDF Build: In-Progress	6/5/2015	6/11/2015		7/9/2015		07/29/2015	Unified Job #J50289-1 ====================================
<b>8425</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Sidewall Panel Transfer (2) LDA-LDA-SBH-CDF Build: In-Progress	5/28/2015	6/11/2015		07/09/2015		07/29/2015	Unified Job #J50289-1 ====================================
<b>8426</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Roof Sub-Assembly Transfer (1) LDA-LDA-SBH-CDF-PCD Build: In-Progress	5/27/2015	6/11/2015	6/29/2015	07/09/2015		07/29/2015	Unified Job #J50289-1 ====================================
<b>8427</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Roof Assembly Transfer (1) LDA-LDA-SBH-CDF-PCD Build: In-Progress	5/27/2015	6/11/2015	6/19/2015	07/09/2015		07/29/2015	Unified Job #J5028*-1 ====================================
<b>8428</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Door Transfer (1x LH & 1x RH) On-Hold							Unified Job #J50289*-1 ====================================
<b>8429</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Cab Assembly Transfer (1) CDF Build: In-Progress	5/27/2015						Unified Job #J50289-1
8435 (0064521) Unified Industries / Valiant - Ford 4/9/2015 MJ 5/18/2015	Change Kit Concept: In-Progress							Unified Job #J50185 ====================================

			Engineering	PCD	Machining	Assembly		
Project Info	Description / Status	OFA	Release	Release	Release	Release	Buy Off	Notes
8438 (10422M) PTS / Detroit Chassis 4/9/2015 KM 7/9/2015	Wheel End Tray PCD Concept: In-Progress							04/18/15 PO Confirmed; 04/28/15 On Hold; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.; 05/07/15 ON HOLD. Need part data. Need to have meeting at plant to review.  ===================================
<b>8439A LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439A RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
8439B LH (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439B RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439C LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439C RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439D LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439D RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================

		OFA	Engineering	PCD	Machining	Assembly	Buy Off	
Project Info	Description / Status	OFA	Release	Release	Release	Release	Buy Oil	Notes
<b>8440</b> (0064525) Unified Industries / GPS - Ford 4/10/2015 MJ 7/10/2015	Deck Lid (1) HDA-LDA-EXT-CDF-SBH-PCD Build: In-Progress		6/16/2015	6/19/2015				Unified Job #J50501 ==================================
<b>8446</b> (0064590) Unified Industries / Valiant - Ford 4/21/2015 MJ 7/29/2015	Hood (1) LDA-SPM-CDF-SBH-SBH2-PCD Build: In-Progress	06/03/2015, 07/23/2015	8/14/2015					Unified Job #J50489-1 ====================================
<b>8447</b> (0064590) Unified Industries / Valiant - Ford 4/21/2015 MJ 7/29/2015	Vertical Lifter (1) 4TB-ESC-DRAGSTER TROLLEY-SBH-PCD? Build: In-Progress	6/3/2015	7/23/2015		08/06/2015	08/13/2015	08/14/2015	Unified Job #J50489-1 ====================================
<b>8454</b> (1005650) PTS / Detroit Chassis 4/27/2015 KM 6/26/2015	Y-Pipe Fixture  OFA: Approved w/ Changes							
<b>8455</b> (1005652) PTS / Detroit Chassis 4/27/2015 KM 7/20/2015	Drum/Yoke Assembly OFA	8/1/2015						======================================
<b>8456</b> (4014119) Rhino Assembly / BMW 5/1/2015 KM 7/5/2015	Lift Gate Inspection (2) CDF-PCD Build: In-Progress	6/14/2015	7/20/2015	7/10/2015	08/072015	08/19/2015	08/26/2015	======================================
<b>8461</b> (0064713) Unified Industries / Valiant - Ford 5/7/2015 MJ 8/21/2015	Fender Setter (2) 4TB-ESC-SBH-PCD Build: In-Progress	07/08/2015, 07/15/2015	7/30/2015		08/11/2015	08/20/2015	08/21/2015	Unified Job #J50713-1 ===================================
<b>8465</b> (1005843) Power Tools & Supply / Detroit Chassis 5/14/2015 KM 7/14/2015	Yoke Rundown Sales: Discovery							======================================
<b>8467</b> (1005876) PTS / Delta Faucet 5/19/2015 KM 8/19/2015	Bath Tub (1) LDA-SPM-CDF-LDA2-SBH-SBH2-PCD Build: In-Progress	06/23/2015, 07/08/2015	8/11/2015	8/13/2015				
<b>8468</b> (1005883) PTS / Paslin - Metalsa 5/19/2015 KM 8/26/2015	Cross-Member Secure (2) FMP-ABA-SPM-EXT-CDF-SBH-PCD Build: In-Progress	6/26/2015	7/23/2015	7/24/2015				07/13/2015 Approved ====================================
<b>8471</b> (KC148064) Harley Davidson 5/27/2015 KM 7/31/2015	Jib Cranes / YBC Front Mod (2) 2TB-LDA-CDF-SBH-PCD Build: In-Progress	6/23/2015	06/24/2015, 07/06/2015	7/10/2015	8/3/2015	08/11/2015	08/12/2015	Needs to be shipped by end of July; Cylinders not to arrive until 3rd or 4th; Cylinders are here and buy-off date of 08/12/2015 conveyed to customer; Zimmerman order shipping 8/5/2015
<b>8473</b> (KC148027) Harley Davidson 6/2/2015 KM 7/2/2015	Controls Change PCD Build: In-Progress			6/29/2015				======================================
8474 (0064782) Unified Industries / FMC Livonia Transmission 5/22/2015 KM 10/6/2015	Docking Stands  Engineering: New Project							Unified Job #J49826

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
<b>8475</b> (0064782)	Reject Stations							Unified Job #J49826
Unified Industries / FMC Livonia								
Transmission	Engineering: New Project							
5/22/2015 KM 10/6/2015								
<b>8476</b> (0064782)	Gage DWR/Cart							Unified Job #J49826
Unified Industries / FMC Livonia								
Transmission	Engineering: New Project							
6/8/2015 KM 10/6/2015								
<b>8477</b> (4014558)	Axle Transfer							
KA Technologies / Dana Axle Division								
5/28/2015 KM 8/28/2015	Sales: Discovery							
<b>8478</b> (4014558)	Axle Transfer							
KA Technologies / Dana Axle Division								
5/28/2015 KM 8/28/2015	Sales: Discovery							
<b>8479</b> (0064890)	Hood Load		07/20/2045					Unified Job #J50937
Unified Industries / Tesla		8/17/2015	<u>07/20/2015</u>					======================================
6/8/2015 KM 9/18/2015	OFA: Approved							07/20/2015 Assigned to Ryan S.; 08/18/2015 Approved
<b>8480</b> (0064890)	Hood Unload		07/20/2015					Unified Job #J50937
Unified Industries / Tesla		8/17/2015	<u>07/20/2015</u>					======================================
6/8/2015 KM 9/18/2015	OFA: Approved							07/20/2015 Assigned to Ryan S.; 08/18/2015 Approved
<b>8481</b> (0064890)	Liftgate Load		07/20/2015					Unified Job #J50937
Unified Industries / Tesla			01/20/2015					======================================
6/8/2015 KM 9/18/2015	On-Hold							07/20/2015 Assigned to Ryan S.; 08/13/2015 On-Hold per Glenn
<b>8482</b> (0064890)	Liftgate Unload		07/20/2015					Unified Job #J50937
Unified Industries / Tesla			01/20/2015					======================================
6/8/2015 KM 9/18/2015	On-Hold							07/20/2015 Assigned to Ryan S.; 08/13/2015 On-Hold per Glenn
<b>8483</b> (0064890)	LH Door		07/20/2015					Unified Job #J50937
Unified Industries / Tesla		8/5/2015	01/20/2013					======================================
6/8/2015 KM 9/18/2015	OFA							07/20/2015 Assigned to Ryan S.
<b>8484</b> (0064890)	RH Door		07/20/2015					Unified Job #J50937
Unified Industries / Tesla			01/20/2013					======================================
6/8/2015 KM 9/18/2015	Concept: In-Progress							07/20/2015 Assigned to Ryan S.
<b>8485</b> (4014802)	E-Clip Install		07/13/2015					
KA Technologies / Chrysler		7/29/2015	37/13/2013					
6/11/2015 KM 8/14/2015	OFA							
<b>8486</b> (4014766)	Frame Transfer							
KA Technologies / Chrysler	(1) CDF		6/16/2015					
6/10/2015 KM 8/7/2015	Build: In-Progress							
<b>8487</b> (4014848)	Balance Cylinder			_				
KA Technologies / Chrysler	PCD			6/29/2015				======================================
6/15/2015 KM 7/24/2015	Engineering: New Project							Changed from 8344; 07/13/2015 Proceed with details per Kevin
<b>8493</b> (1006110)	Canister Transfer							5.
PTS / ENA - Paslin	(1) FMP-ABA-SPM-CDF-SBH-PCD	7/20/2015	7/29/2015					======================================
6/17/2015 KM 9/26/2015	Build: In-Progress							07/10/2015 Assigned to Ryan S.; Concept design due on or before 07/22/2015
<b>8494</b> (1006110)	Canister Transfer							07/24/2015 Approved
PTS / ENA - Paslin	(1) FMP-ABA-SPM-CDF-SBH-PCD	07/22/2015,	7/29/2015					======================================
6/17/2015 KM 9/26/2015	Build: In-Progress	07/24/2015	1,25,2015					07/10/2015 Assigned to Ryan S.; Concept design due on or before
								07/22/2015

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
<b>8499</b> (1006225) PTS / Faurecia 6/29/2015 KM 9/15/2015	Rear Seat Back OFA	08/07/2015, 08/17/2015	07/20/2015					
<b>8500</b> (1006225)	Rear Bucket Seat	0/47/0045	07/20/2015					
PTS / Faurecia 6/29/2015 KM 9/15/2015	Concept: In-Progress	8/17/2015						
<b>8505</b> (136914) Tool House / Caterpillar 7/6/2015 KM 9/6/2015	End of Arm Swivel (1) SPM-LDA-ECD Build: In-Progress		07/13/2015 07/29/2015					
<b>8508</b> (4015206) Rhino Assembly / Nissan 7/7/2015 KM 8/13/2015	Installation Supervision Service / Installation							======================================
<b>8509</b> (1006288) PTS / Paslin - Metalsa 7/8/2015 KM 8/26/2015	Line Clear Kits (4) HDA Build: In-Progress	7/30/2015	07/13/2015 08/13/2015					======================================
<b>8513</b> (0065101) Unified Industries / Chrysler 7/10/2015 KM 8/7/2015	Parts Order Build: In-Progress		07/13/2015 07/14/2015					Unified Job #J51247 ====================================
<b>8514</b> (1289661) Peerless Supply / Danfoos 7/10/2015 KM 9/9/2015	Balance Arm (1) ABA-PCD Build: In-Progress		08/11/2015 08/11/2015	8/13/2015				
<b>8516</b> (E4300147339) GM / Defiance Assembly 7/21/2015 KM 8/21/2015	Parts Order Sales: Discovery		07/27/2015					
<b>8517</b> (0065142) Unified Industries / Valiant - Ford 7/22/2015 MJ 10/29/2015	Hood Load Sales: Discovery							Unified Job #J51129
<b>8518</b> (0065142) Unified Industries / Detroit Axle 7/22/2015 KM 9/2/2015	Torque Tube (1) 2TB-LDA-EXT-VRB-PCD Build: In-Progress	7/30/2015	07/27/2015 08/14/2015					Unified Job #J51283-1; Needs to be RAL1004 (Yellow/Gold); 8 Week delivery per Quote
<b>8519</b> (0065167) Unified Industries / Ford - Dearborn 7/24/2015 KM 10/2/2015	Floor Pan OFA	8/11/2015	07/27/2015					Unified Job #J51342
<b>8521</b> (0065189) Unified Industries / Dakkota 7/30/2015 KM 10/22/2015	Muffler Transfer Sales: Discovery							Unified Job #J51381
<b>8522</b> (0065203) Unified Industries / Tesla 8/5/2015 KM 9/30/2015	Panel Transfer OFA	08/07/2015, 08/14/2015	08/06/2015					======================================
<b>8523</b> (15312-P-4082) Amerigas / Valmec 8/9/2015 KM 11/15/2015	Gas Tank Sales: Discovery							
<b>8524</b> (0065225) Unified Industries / Kuka - GM 8/11/2015 MJ 8/12/2015	Balancer Brake (1) HDA-PCD Build: In-Progress		8/14/2015					Unified Job #J51373
<b>8525</b> (0065233) Unified Industries / Ford - Sterling Heights 8/12/2015 KM 9/24/2015	Parts Order (Multiple) (1) CDF Details Build: In-Progress		8/14/2015					Unified Job #J (Mistake?)

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
<b>8526</b> (0065246)	Parts Order							Unified Job #J51491
Unified Industries / Comau			8/17/2015					
8/13/2015 KM 8/21/2015	Build: In-Progress							
<b>8527</b> (0065253)	Vertical Extension							Unified Job #J51496
Unified Industries / Ford - Dearborn			8/17/2015					
8/14/2015 KM 9/4/2015	Build: In-Progress							

Project Info   Description / Status   OFA   Release	
Unified Industries / Ford - Venezuela 7/13/2015 KM 7/14/2015 Build: In-Progress 7/17/2015	
7/13/2015 KM 7/14/2015 Build: In-Progress	
Unified Industries / Ford - Venezuela 7/17/2015	
7/9/2015 KM 7/10/2015 Build: In-Progress	
<b>8204</b> (0063317) Wiring Harness 10/17/2014, Unified Job #J48597; 06/23/2015 Received s	hipment of Rear Suspension,
Unified Industries / Ford - Venezuela PCD	
6/18/2014 KM 10/16/2014 Build: In-Progress 06/05/2015	
8205 (0063317) FFM Assembly Unified Job #J48597: 06/23/2015 Received s	hipment of Rear Suspension,
Unified Individual Cord Management (1) 4TR-TRA-SPM-CDF-SRH-PCD 10/17/2014, 8/11/2015 8/13/2015 Engine Assembly and Trans Assembly	
6/18/2014 KM 10/6/2014 Build: In-Progress	
<b>8206</b> (0063317) Engine/Front Suspension Unified Job #J48597; 06/23/2015 Received s	hipment of Rear Suspension,
Unified Industries / Ford - Venezuela (1) 4TB-VRB-CDF-SBH-PCD 12/15/2014 8/11/2015 Engine Assembly, and Trans. Assembly	
6/18/2014 KM 10/6/2014 Build: In-Progress	
8207 (0062217) Unified Job #J48597: 06/23/2015 Received s	hipment of Rear Suspension,
Unified Industries / Ford Managerials (1) CDF	
6/18/2014 KM 10/6/2014 Build: In-Progress	
<b>8208</b> (0063317) Rear Suspension Unified Job #J48597; 06/23/2015 Received s	hipment of Rear Suspension,
Unified Industries / Ford - Venezuela 4/29/2015 Engine Assembly, and Trans. Assembly	
6/18/2014 KM 10/6/2014 OFA: Approved	
8209 (0063317) Engine/Transmission Assembly Unified Job #J48597; 06/23/2015 Received s	
Unified Industries / Ford - Venezuela Engine Assembly, and Trans. Assembly; 07/2	10/2015 ON HOLD due to
6/18/2014 KM 10/6/2014 Detail: Review issues with rails and travel distances	
<b>8210</b> (0063317) Third Row Seat 10/17/2014, Unified Job #J48597; 06/23/2015 Received s	hipment of Rear Suspension,
Unified Industries / Ford - Venezuela (1) 4TB-ABS-TBA-SPM-CDF-PCD 04/24/2015, 7/31/2015 Engine Assembly, and Trans. Assembly	
6/18/2014 KM 10/6/2014 Build: In-Progress 06/05/2015	
<b>8256A</b> (0063570) Transmission Case, OP05 ~ Design Only 02/11/2015, Unified Job #J49058	
Unified Industries / FMC Livonia (10K)	
Transmission (2) CDF-PCD   03/11/2015	
9/4/2014 KM 10/3/2014 Build: In-Progress	
<b>8256C</b> (0063570) Transmission Case, OP110 Packout (10R) Unified Job #J49058	
Unified Industries / FMC Livonia (2) NO TOOL DESCRIPTION 10/16/2014	
Transmission OFA I I I I I I I I I I I I I I I I I I I	
9/4/2014 KM 10/3/2014	
8257A (0063571) Transmission Case OP05 (#6R) 02/03/2015, Unified Job #J49057	
Unified Industries / FMC Livonia Transmission  (1) CDF-PCD Build: In-Progress  (3/30/2015) 3/30/2015	
1 (03/(01/2/015)	
9/4/2014 KM 10/3/2014	
02010 (0000011)	
Unified Industries / FMC Livonia (1) NO TOOL DESCRIPTION Engineering: New Project	
9/4/2014 KM 10/3/2014	
8318 (0064060) Valve Body Basket Unified Job #J49827; 05/05/15 Approved cha	anges per Dan Williams:
Unified Industries / FMC Liverin (4) HDA-FXT-LDA-SPM-CDE-SRH-PCD	•
Transmission   General	, ,,
1/8/2015 KM 3/6/2015	
9324 (0064103)   Unified Joh #149910	
02/18/2015,   04/15/2015	
1/15/2015 KM 4/9/2015 On-Hold	

Droinet Info	Description / Status	OFA	Engineering	PCD	Machining	Assembly	Buy Off	Notes
Project Info  8335 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Description / Status  Docking Stands  Build: In-Progress	4/22/2015	05/02/2015, 06/03/2015	Release	Release	Release	,	Notes Unified Job #J49826
8336A (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Reject Stations (10R) (5) CDF Build: In-Progress	5/14/2015	03/30/2015, 06/03/2015		7/3/2015		04/22/2015, 07/08/2015	Unified Job #J49826
8336B (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Reject Stations (6R) (3) CDF Build: In-Progress		03/30/2015, 06/03/2015		7/3/2015		04/22/2015, 07/08/2015	Unified Job #J49826
8337 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Gage DWR / Cart (16) HDA-CDF-SBH-PCD Build: In-Progress		05/22/2015, 07/15/2015					Unified Job #J49826
8338 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Packout  Engineering: New Project							Unified Job #J49826
8339 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Gage / CMM Room (4) HDA-CDF-SBH-PCD Build: In-Progress		5/22/2015					Unified Job #J49826
8340 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	CMM Washers (4) HDA-CDF-SBH-PCD Build: In-Progress		5/22/2015					Unified Job #J49826
8377 (0064220) Unified Industries / Valiant - Ford 2/10/2015 KM 5/15/2015	Deck Lid (2) 4TB-ABS-VRB-SPM-CDF-SPM2-SBH-PCD OFA	04/17/2015, 07/14/2015	5/18/2015	5/19/2015	6/15/2015		07/06/2015, 06/25/2015 (Tentative)	Unified Job #J50081-1
<b>8382</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Underbody On-Hold	2/26/2015						Unified Job #J50042-1
<b>8383</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Body Side (2) HDA-4TB-HDA-ABS-DBP-VRB-EXT- SPM-CDF-SBH-PCD Build: In-Progress	04/17/2015, 05/18/2015	7/15/2015	7/10/2015			08/19/2015	Unified Job #J50042-1
<b>8384</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Hydra Form Station (1) LDA-CDF-PCD Build: In-Progress	7/16/2015	8/12/2015					Unified Job #J50042-1
<b>8385</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Roof On-Hold	2/26/2015						Unified Job #J50042-1
<b>8386</b> (0064255) Unified Industries / GPS - Ford 2/17/2015 KM 5/15/2015	Hood (2) LDA-EXT-CDF-LDA-SBH-PCD Build: In-Progress	5/5/2015	05/05/2015, 06/01/2015	6/19/2015	06/19/2015		07/14/2015	
8415 (0064449) Unified Industries / ENA - Brighton 4/14/2015 KM 5/14/2015	Op. #`70 Box Line - Replacement Lift Assist OFA: Approved	5/30/2015						Unified Job #J50390

		OFA	Engineering	PCD	Machining	Assembly	Buy Off	
Project Info	Description / Status	OFA	Release	Release	Release	Release	Buy Oil	Notes
<b>8416</b> (0064449)	Install Supervision							Unified Job #J50390
Unified Industries / Paslin - ENA								
3/26/2015 KM 7/6/2015	Service / Installation							
<b>8423</b> (0064445)	Ladder Assembly Transfer							Unified Job #J50289-1
Unified Industries / GPS - Freightliner	(2) LDA-LDA-SBH-CDF	5/26/2015	6/11/2015		07/09/2015		07/29/2015	
3/26/2015 KM 6/19/2015	Build: In-Progress							
<b>8424</b> (0064445)	Backwall Panel Transfer							Unified Job #J50289-1
Unified Industries / GPS - Freightliner	(1) LDA-LDA-CDF	6/5/2015	6/11/2015		7/9/2015		07/29/2015	
3/26/2015 MJ 6/19/2015	Build: In-Progress							
<b>8425</b> (0064445)	Sidewall Panel Transfer							Unified Job #J50289-1
Unified Industries / GPS - Freightliner	(2) LDA-LDA-SBH-CDF	5/28/2015	6/11/2015		07/09/2015		07/29/2015	
3/26/2015 KM 6/19/2015	Build: In-Progress							
<b>8426</b> (0064445)	Roof Sub-Assembly Transfer							Unified Job #J50289-1
Unified Industries / GPS - Freightliner	(1) LDA-LDA-SBH-CDF-PCD	5/27/2015	6/11/2015	6/29/2015	07/09/2015		07/29/2015	
3/26/2015 KM 6/19/2015	Build: In-Progress	0,2.,20.0	5, 1, 2010	5.25.25.3	3.,00,20.0		31,23,2010	
<b>8427</b> (0064445)	Roof Assembly Transfer							Unified Job #J5028*-1
Unified Industries / GPS - Freightliner	(1) LDA-LDA-SBH-CDF-PCD	5/27/2015	6/11/2015	6/19/2015	07/09/2015		07/29/2015	
3/26/2015 KM 6/19/2015	Build: In-Progress	0/21/2010	0/11/2010	0/10/2010	01/03/2010		0772372010	
<b>8428</b> (0064445)	Door Transfer (1x LH & 1x RH)							Unified Job #J50289*-1
` ,	Boot Transfer (1x Err & 1x 1x 1)							
Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	On-Hold							
	Cab Assembly Transfer							Unified Job #J50289-1
<b>8429</b> (0064445)	(1) CDF	5/27/2015						Offilied 300 #330209-1
Unified Industries / GPS - Freightliner	Build: In-Progress	3/21/2013						
3/26/2015 KM 6/19/2015								Unified Job #J50185
<b>8435</b> (0064521)	Change Kit							Offilied Job #J50 165
Unified Industries / Valiant - Ford	Concept: In-Progress							
4/9/2015 MJ 5/18/2015	Deck Lid							Unified Job #J50501
<b>8440</b> (0064525)			0/40/0045	0/40/0045			07/00/0045	Onlined Job #J50501
Unified Industries / GPS - Ford	(1) HDA-LDA-EXT-CDF-SBH-PCD		6/16/2015	6/19/2015			07/22/2015	
4/10/2015 MJ 7/10/2015	Build: In-Progress							
8446 (0064590)	Hood	06/03/2015,	0/4.4/004.5					Unified Job #J50489-1
Unified Industries / Valiant - Ford	(1) LUA-3PW-CUF-3BH-3BHZ-PCD	07/23/2015	8/14/2015					
4/21/2015 MJ 7/29/2015	Build: In-Progress							
<b>8447</b> (0064590)	Vertical Lifter							Unified Job #J50489-1
Unified Industries / Valiant - Ford	(1) 4TB-ESC-DRAGSTER TROLLEY-SBH-	6/3/2015	7/23/2015		08/06/2015	08/13/2015	08/14/2015	
4/21/2015 MJ 7/29/2015	PCD?							
9464 (0004740)	Build: In-Progress Fender Setter							Unified Job #J50713-1
<b>8461</b> (0064713)	(2) 4TB-ESC-SBH-PCD	07/08/2015,	7/30/2015		09/11/2015	09/20/2015	09/21/2015	
Unified Industries / Valiant - Ford	Build: In-Progress	07/15/2015	7/30/2013		00/11/2015	00/20/2015	08/21/2015	
5/7/2015 MJ 8/21/2015	9							Unified Job #J49826
<b>8474</b> (0064782)	Docking Stands							OTHINGU JUD #J48020
Unified Industries / FMC Livonia	Engineering: New Project							
Transmission	Lingingering. New Floject							
5/22/2015 KM 10/6/2015	Doingt Ctations							Unified Joh # 140006
<b>8475</b> (0064782)	Reject Stations							Unified Job #J49826
Unified Industries / FMC Livonia	Engineering: New Project							
Transmission	Engineering: New Project							
5/22/2015 KM 10/6/2015								

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
8476 (0064782)	Gage DWR/Cart							Unified Job #J49826
Unified Industries / FMC Livonia	Engineering: New Project							
Transmission 6/8/2015 KM 10/6/2015	Engineering. New Project							
<b>8479</b> (0064890)	Hood Load							Unified Job #J50937
Unified Industries / Tesla		8/17/2015	07/20/2015					
6/8/2015 KM 9/18/2015	OFA: Approved							
<b>8480</b> (0064890)	Hood Unload		07/20/2045					Unified Job #J50937
Unified Industries / Tesla		8/17/2015	07/20/2015					
6/8/2015 KM 9/18/2015	OFA: Approved							
<b>8481</b> (0064890)	Liftgate Load		07/20/2015					Unified Job #J50937
Unified Industries / Tesla	On Hald		0172072010					
6/8/2015 KM 9/18/2015	On-Hold							11.75.1.1.1.4.150007
<b>8482</b> (0064890)	Liftgate Unload	1	07/20/2015					Unified Job #J50937
Unified Industries / Tesla	On-Hold	1						
6/8/2015 KM 9/18/2015 <b>8483</b> (0064890)	LH Door							Unified Job #J50937
Unified Industries / Tesla		8/5/2015	<u>07/20/2015</u>					Timed das nocesor
6/8/2015 KM 9/18/2015	OFA	0/0/2010						
<b>8484</b> (0064890)	RH Door		07/00/00/17					Unified Job #J50937
Unified Industries / Tesla			<u>07/20/2015</u>					
6/8/2015 KM 9/18/2015	Concept: In-Progress							
<b>8513</b> (0065101)	Parts Order		07/13/2015					Unified Job #J51247
Unified Industries / Chrysler			07/13/2015					
7/10/2015 KM 8/7/2015	Build: In-Progress		01/11/2010					
<b>8517</b> (0065142)	Hood Load							Unified Job #J51129
Unified Industries / Valiant - Ford	Sales: Discovery							
7/22/2015 MJ 10/29/2015	Torque Tube							Unified Job #J51283-1; Needs to be RAL1004 (Yellow/Gold); 8 Week
8518 (0065142) Unified Industries / Detroit Axle	(1) 2TB-LDA-EXT-VRB-PCD	7/30/2015	<u>07/27/2015</u>					delivery per Quote
7/22/2015 KM 9/2/2015	Build: In-Progress	7/30/2013	08/14/2015					
<b>8519</b> (0065167)	Floor Pan							Unified Job #J51342
Unified Industries / Ford - Dearborn		8/11/2015	<u>07/27/2015</u>					
7/24/2015 KM 10/2/2015	OFA		<u> </u>					
<b>8521</b> (0065189)	Muffler Transfer							Unified Job #J51381
Unified Industries / Dakkota	Out of Birth							
7/30/2015 KM 10/22/2015	Sales: Discovery							154.400
<b>8522</b> (0065203)	Panel Transfer	08/07/2015,	08/06/2015					J51400
Unified Industries / Tesla	OFA	08/14/2015						
8/5/2015 KM 9/30/2015	Balancer Brake							Unified Job #J51373
<b>8524</b> (0065225) Unified Industries / Kuka - GM	(1) HDA-PCD		8/14/2015					
8/11/2015 MJ 8/12/2015	Build: In-Progress		0,14,2010					
<b>8525</b> (0065233)	Parts Order (Multiple)							Unified Job #J (Mistake?)
Unified Industries / Ford - Sterling Heights	(1) CDF Details	1	9/44/2045					
8/12/2015 KM 9/24/2015	Build: In-Progress		8/14/2015					
<b>8526</b> (0065246)	Parts Order		0/47/06:-					Unified Job #J51491
Unified Industries / Comau	Build: In-Progress		8/17/2015					
8/13/2015 KM 8/21/2015	Build. III-Flogress							

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
<b>8527</b> (0065253) Unified Industries / Ford - Dearborn	Vertical Extension		8/17/2015					Unified Job #J51496
	Build: In-Progress							

		OFA	Engineering	PCD	Machining	Assembly	Buy Off	
Project Info	Description / Status		Release	Release	Release	Release	-	Notes
<b>8018</b> (1001527)	Barrel Dump	03/14/2014,						02/05/2014, 03/10/2014 OFA; MJ quoting new hydraulics, Kevin to call fed
PTS / Sandvik	(1) 4TB-DBP-VRB-SPM-CDF-THA-PCD	03/17/2014,	5/7/2014		04/13/2015	N/A		fluid; 3/30/15 REDESIGN TODAY; JOB 8406-CHANGES; Customer could
12/19/2013 KM 3/20/2014	Build: In-Progress	03/25/2014					07/15/2015	not provide part-touching material
<b>8406</b> (1005259)	Controls Change (8018)							
PTS / Sandvik								
3/13/2015 KM 5/8/2015	Controls: In-Progress							
<b>8438</b> (10422M)	Wheel End Tray							04/18/15 PO Confirmed; 04/28/15 On Hold; 05/04/15 Engineering: New
PTS / Detroit Chassis	PCD							Project. Marc estimates start in 2 weeks.; 05/07/15 ON HOLD. Need part
4/9/2015 KM 7/9/2015	Concept: In-Progress							data. Need to have meeting at plant to review.
<b>8439A LH</b> (1005503)	Front / Rear Frame Rails							04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates
PTS / Paslin - Metalsa	PCD-CDF		6/3/2015	6/19/2015	06/24/2015			start in 2 weeks.
4/10/2015 MJ 7/10/2015	Build: In-Progress						08/03/2015	
<b>8439A RH</b> (1005503)	Front / Rear Frame Rails							04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates
PTS / Paslin - Metalsa	PCD-CDF		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	start in 2 weeks.
4/10/2015 MJ 7/10/2015	Build: In-Progress						08/03/2015	
<b>8439B LH</b> (1005503)	Front / Rear Frame Rails						07/22/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates
PTS / Paslin - Metalsa	PCD-CDF		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	start in 2 weeks.
4/10/2015 MJ 7/10/2015	Build: In-Progress						08/03/2015	
<b>8439B RH</b> (1005503)	Front / Rear Frame Rails						07/22/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates
PTS / Paslin - Metalsa	PCD-CDF		6/3/2015	6/19/2015	06/24/2015			start in 2 weeks.
4/10/2015 MJ 7/10/2015	Build: In-Progress						08/03/2015	
<b>8439C LH</b> (1005503)	Front / Rear Frame Rails						07/22/2015.	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates
PTS / Paslin - Metalsa	PCD-CDF		6/3/2015	6/19/2015	06/24/2015			start in 2 weeks.
4/10/2015 MJ 7/10/2015	Build: In-Progress						08/03/2015	
8439C RH (1005503)	Front / Rear Frame Rails						07/22/2015.	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates
PTS / Paslin - Metalsa	PCD-CDF		6/3/2015	6/19/2015	06/24/2015			start in 2 weeks.
4/10/2015 MJ 7/10/2015	Build: In-Progress		0,0,20.0	0, 10, 2010	00/= :/=0:0		08/03/2015	
<b>8439D LH</b> (1005503)	Front / Rear Frame Rails							04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates
PTS / Paslin - Metalsa	PCD-CDF		6/3/2015	6/19/2015	06/24/2015		07/30/2015	start in 2 weeks.
4/10/2015 MJ 7/10/2015	Build: In-Progress		0/0/2010	0, 10,2010	00/2 1/2010		08/03/2015	
8439D RH (1005503)	Front / Rear Frame Rails							04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates
PTS / Paslin - Metalsa	PCD-CDF		6/3/2015	6/19/2015	06/24/2015		07/20/2015,	start in 2 weeks.
4/10/2015 MJ 7/10/2015	Build: In-Progress		0,0,2010	0, 10,2010	00/2 1/2010		08/03/2015	
<b>8454</b> (1005650)	Y-Pipe Fixture						00,00,2010	
PTS / Detroit Chassis	T T T T T T T T T T T T T T T T T T T							
4/27/2015 KM 6/26/2015	OFA: Approved w/ Changes							
<b>8455</b> (1005652)	Drum/Yoke Assembly							
PTS / Detroit Chassis		8/1/2015						
4/27/2015 KM 7/20/2015	OFA	5, 1,2510						
<b>8467</b> (1005876)	Bath Tub							
PTS / Delta Faucet	(1) LDA-SPM-CDF-LDA2-SBH-SBH2-PCD	06/23/2015	0/4 / /05 : =	0/46/25:=				
5/19/2015 KM 8/19/2015	Build: In-Progress	07/08/2015	8/11/2015	8/13/2015				
0/10/2010 INVI 0/13/2010								
<b>8468</b> (1005883)	Cross-Member Secure							07/13/2015 Approved
PTS / Paslin - Metalsa	(2) FMP-ABA-SPM-EXT-CDF-SBH-PCD	6/26/2015	7/23/2015	7/24/2015				
5/19/2015 KM 8/26/2015	Build: In-Progress							
	10							
<b>18493</b> (1006110)	Canister Transfer							
<b>8493</b> (1006110) PTS / ENA - Paslin	(1) FMP-ABA-SPM-CDF-SBH-PCD	7/20/2015	7/29/2015					

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
<b>8494</b> (1006110) PTS / ENA - Paslin 6/17/2015 KM 9/26/2015	Canister Transfer (1) FMP-ABA-SPM-CDF-SBH-PCD Build: In-Progress	07/22/2015, 07/24/2015						07/24/2015 Approved
<b>8499</b> (1006225) PTS / Faurecia 6/29/2015 KM 9/15/2015	Rear Seat Back OFA	08/07/2015, 08/17/2015	07/20/2015					
<b>8500</b> (1006225) PTS / Faurecia 6/29/2015 KM 9/15/2015	Rear Bucket Seat  Concept: In-Progress	8/17/2015	07/20/2015					
<b>8509</b> (1006288) PTS / Paslin - Metalsa 7/8/2015 KM 8/26/2015	Line Clear Kits (4) HDA Build: In-Progress	7/30/2015	07/13/2015 08/13/2015					

Rear Suspension	Project Info	Description / Status	OFA	Engineering	PCD	Machining	Assembly Release	Buy Off	Notes
United Industries   Ford - Very Name June	,	<u> </u>		Release	Release	Release	Release	-	
### 108/2014   M. 108/2014   DFA: Approved   D		iteai Suspension							•
### ### ### ### ### ### ### ### ### ##		OFA: Approved	4/29/2015						
Page   Concessor	0/16/2014 KIVI 10/6/2014	or 7t. Approved							
Unified influstries / FMC Lbonois OPA	<b>8256C</b> (0063570)	Transmission Case, OP110 Packout (10R)							
10-16/2014   10-	· · · · · · · · · · · · · · · · · · ·								
\$442014   KM   103/2014   KM   103/2015   Deck Lid   2/4 TB-ABS-VRB-SPM-CDF-SPM2-SBH   2/4 TB-ABS-VRB-SPM-		· ·	10/16/2014						
Deck Lid									
Variation Industries / Valiant - Ford   2/18-ABS-VRB-SPM-CDF-SPM2-SBH   2/10/2015   N. S/15/2015   P. C. D. C. A. S.		Deck Lid							Unified Job #J50081-1
POD   CM   7/18/2015   CM   S/15/2015   CPA   CM   CM   CM   CM   CM   CM   CM   C			04/47/0045					07/06/2015,	======================================
CFentative   OFA		` '		5/18/2015	5/19/2015	6/15/2015		06/25/2015	04/23/15 Approved; 04/23/15 "Stickup issue" with files sent to client. Need
### ### ##############################	2/10/2010 10VI 0/10/2010		07/14/2015						to fix and send back. 05/04/15 Request buy-off for 06/01/15; 06/17/2015
Unified Industries / ENA - Brighton 4/14/2015 KM 5/14/2015 CPA: Approved 5/30/2015 S455 (1005652) PTS / Detroit Chassis 4/27/2015 KM 7/20/2015 OFA 8/1/2015 OFA: Approved 5/30/2015 OFA: App								, ,	
Unified Industries / ENA - Brighton   4/14/2015   Mark - Brighto	<b>8415</b> (0064449)	Op. #`70 Box Line - Replacement Lift Assist							
### Approved   \$730/2015   \$73									======================================
Model of tool sent; 07/21/2015 Approved	•	OFA: Approved	5/30/2015						
### 1985 (1005652) PTS / Detroit Chassis 4/27/2015 KM 7/20/2015 Private ————————————————————————————————————									Engineering: New Project. Marc estimates start in 2 weeks. 06/01/2015
PTS / Detroit Chassis 4/27/2015 KM 7/20/2015  OFA  8/1/2015  OFA									Model of tool sent; 07/21/2015 Approved
A   A   A   A   A   A   A   A   A   A	<b>8455</b> (1005652)	Drum/Yoke Assembly							
### Receive the data requested.:   Kevin picked up Balancer/Pendant components from PTS; Ready   ### Ready to start; May Cancel   ##	PTS / Detroit Chassis								
New Power Tools & Supply / Detroit Chassis   Strat/2015   KM   7/14/2015   Sales: Discovery   Sales: Disco	4/27/2015 KM 7/20/2015	OFA	8/1/2015						
## ## ## ## ## ## ## ## ## ## ## ## ##			0, 1, 20 10						
Power Tools & Supply / Detroit Chassis   Friday   Private   Priv									Kevin picked up Balancer/Pendant components from PTS; Ready to start
Power Tools & Supply / Detroit Chassis   5/14/2015   KM 7/14/2015   Sales: Discovery   Sales: Discovery   Ready to start; May Cancel   Private   Sales: Discovery	<b>8465</b> (1005843)	Yoke Rundown							
Sales: Discovery   Ready to start; May Cancel									======================================
Safe		Sales: Discovery							Ready to start; May Cancel
KA Technologies / Dana Axle Division 5/28/2015 KM 8/28/2015  8478 (4014558) KA Technologies / Dana Axle Division 5/28/2015 KM 8/28/2015  Sales: Discovery  8479 (0064890) Unified Industries / Tesla 6/8/2015 KM 9/18/2015  OFA: Approved  8/17/2015  8/17/2015  Sales: Discovery  8/17/2015  Sales: Discovery  8/17/2015  OF/20/2015  Sales: Discovery  8/17/2015  Unified Job #J50937		Axle Transfer							
S28/2015 KM 8/28/2015   Sales: Discovery   Sales:	,								
KA Technologies / Dana Axle Division 5/28/2015 KM 8/28/2015  8479 (0064890) Unified Industries / Tesla 6/8/2015 KM 9/18/2015  OFA: Approved  Hood Unload Unified Industries / Tesla 6/8/2015 KM 9/18/2015  OFA: Approved  B483 (0064890) Unified Industries / Tesla 6/8/2015 KM 9/18/2015  OFA: Approved  B483 (0064890) Unified Industries / Tesla 6/8/2015 KM 9/18/2015  OFA: Approved  OFA: Approved  B483 (0064890) Unified Industries / Tesla 6/8/2015 KM 9/18/2015  OFA: Approved  OFA: Approved  OFA: Approved  OFA: Approved  Unified Job #J50937    Unified Job #J50937   Unified Job #J50937   Unified Industries / Tesla OFA  OFA  OFA  B/5/2015  OFA  B/5/2015  OFA  OFA  OFA  OFA  OFA  OFA  OFA  OF		Sales: Discovery							
KA Technologies / Dana Axle Division 5/28/2015	<b>8478</b> (4014558)	Axle Transfer							
5/28/2015       KM       8/28/2015       Sales: Discovery         8479 (0064890)       Hood Load       Unified Industries / Tesla       Unified Job #J50937         6/8/2015       KM       9/18/2015       OFA: Approved         8480 (0064890)       Hood Unload       Unified Industries / Tesla         6/8/2015       KM       9/18/2015         6/8/2015       OFA: Approved         8/17/2015       Unified Job #J50937									
Unified Industries / Tesla 6/8/2015 KM 9/18/2015  B480 (0064890) Unified Industries / Tesla 6/8/2015 KM 9/18/2015  Hood Unload Unified Industries / Tesla 6/8/2015 KM 9/18/2015  OFA: Approved  8/17/2015  8/17/2015  07/20/2015  8/17/2015	_	Sales: Discovery							
Unified Industries / Tesla 6/8/2015 KM 9/18/2015  CFA: Approved  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  8/17/2015  0FA: Approved  07/20/2015 Assigned to Ryan S.; 08/18/2015 Approved  Unified Job #J50937		Hood Load		07/00/00/5					Unified Job #J50937
6/8/2015 KM 9/18/2015 OFA: Approved 07/20/2015 Assigned to Ryan S.; 08/18/2015 Approved 07/20/2015 Assigned to Ryan S.	,		8/17/2015	07/20/2015					======================================
8480 (0064890)         Hood Unload           Unified Industries / Tesla         0FA: Approved           6/8/2015 KM 9/18/2015         0FA: Approved           8483 (0064890)         Unified Job #J50937           Unified Industries / Tesla         0FA           6/8/2015 KM 9/18/2015         0FA           8485 (4014802)         E-Clip Install		OFA: Approved							07/20/2015 Assigned to Ryan S.; 08/18/2015 Approved
Unified Industries / Tesla 6/8/2015 KM 9/18/2015  OFA: Approved  OFA: Approved  OFA: Approved  OFA: Approved  OFA: Approved  Unified Industries / Tesla 6/8/2015 KM 9/18/2015  OFA: Approved  OFA: Approv		Hood Unload							Unified Job #J50937
6/8/2015 KM 9/18/2015 OFA: Approved  8483 (0064890) Unified Industries / Tesla 6/8/2015 KM 9/18/2015 OFA  OFA  OFA: Approved  Unified Job #J50937  ===================================			8/17/2015	07/20/2015					======================================
8483 (0064890)         LH Door           Unified Industries / Tesla         07/20/2015           6/8/2015 KM 9/18/2015         OFA           8485 (4014802)         E-Clip Install             Unified Job #J50937           ====================================		OFA: Approved	0,11,2010						07/20/2015 Assigned to Ryan S.; 08/18/2015 Approved
Unified Industries / Tesla 6/8/2015 KM 9/18/2015  OFA  8/5/2015  8/5/2015  OFA  8/5/2015  07/20/2015  OFA  8/5/2015  07/20/2015  OFA  07/20/2015  OFA  07/20/2015  OFA  07/20/2015  OFA  OFA  OFA  OFA  OFA  OFA  OFA  OF		• •							
6/8/2015 KM 9/18/2015 OFA 07/20/2015 Assigned to Ryan S.  8485 (4014802) E-Clip Install 07/13/2015	,		8/5/2015	07/20/2015					======================================
8485 (4014802) E-Clip Install 07/13/2015		OFA	0,0,2010						
1 10//13/2015 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1									
I/A TECHNOLOGIES / CHIVSIEL 11/43/4013 1 1/43/4013 1	,	2 Onp motali	7/29/2015	07/13/2015					
6/11/2015 KM 8/14/2015 OFA		OFA	1/23/2013						
8400 (4006335) Rear Seat Back									
08/07/2015,   <u>07/20/2015</u>	` '	Troat Godt Baok							
6/29/2015 KM 9/15/2015 OFA 08/17/2015		OFA	08/17/2015						
9516 (E4200147320) Parts Order									
GM / Defiance Assembly 07/27/2015	,			07/27/2015					
7/21/2015 KM 8/21/2015 Sales: Discovery		Sales: Discovery							

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
<b>8517</b> (0065142)	Hood Load							Unified Job #J51129
Unified Industries / Valiant - Ford 7/22/2015 MJ 10/29/2015	Sales: Discovery							
<b>8519</b> (0065167) Unified Industries / Ford - Dearborn 7/24/2015 KM 10/2/2015	Floor Pan OFA	8/11/2015	07/27/2015					Unified Job #J51342
<b>8521</b> (0065189) Unified Industries / Dakkota 7/30/2015 KM 10/22/2015	Muffler Transfer Sales: Discovery							Unified Job #J51381
<b>8522</b> (0065203) Unified Industries / Tesla 8/5/2015 KM 9/30/2015	Panel Transfer OFA	08/07/2015, 08/14/2015	08/06/2015					======================================
<b>8523</b> (15312-P-4082) Amerigas / Valmec 8/9/2015 KM 11/15/2015	Gas Tank Sales: Discovery							

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
8208 (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Rear Suspension  OFA: Approved	4/29/2015						Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly  ===================================
8209 (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Engine/Transmission Assembly  Detail: Review	12/15/2014, 07/22/2015						Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly; 07/10/2015 ON HOLD due to issues with rails and travel distances  ===================================
8256C (0063570) Unified Industries / FMC Livonia Transmission 9/4/2014 KM 10/3/2014	Transmission Case, OP110 Packout (10R) (2) NO TOOL DESCRIPTION OFA	10/16/2014						Unified Job #J49058
8257C (0063571) Unified Industries / FMC Livonia Transmission 9/4/2014 KM 10/3/2014	Transmission Case, OP110 Packout (1) NO TOOL DESCRIPTION Engineering: New Project							Unified Job #J49057
8338 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Packout  Engineering: New Project							Unified Job #J49826
8377 (0064220) Unified Industries / Valiant - Ford 2/10/2015 KM 5/15/2015	Deck Lid (2) 4TB-ABS-VRB-SPM-CDF-SPM2-SBH-PCD OFA	04/17/2015, 07/14/2015	5/18/2015	5/19/2015	6/15/2015		06/25/2015	Unified Job #J50081-1 ===================================
<b>8415</b> (0064449) Unified Industries / ENA - Brighton 4/14/2015 KM 5/14/2015	Op. #`70 Box Line - Replacement Lift Assist OFA: Approved	5/30/2015						Unified Job #J50390 ===================================
<b>8435</b> (0064521) Unified Industries / Valiant - Ford 4/9/2015 MJ 5/18/2015	Change Kit  Concept: In-Progress							Unified Job #J50185 ====================================
8438 (10422M) PTS / Detroit Chassis 4/9/2015 KM 7/9/2015	Wheel End Tray PCD Concept: In-Progress							04/18/15 PO Confirmed; 04/28/15 On Hold; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.; 05/07/15 ON HOLD. Need part data. Need to have meeting at plant to review.  ===================================
<b>8455</b> (1005652) PTS / Detroit Chassis 4/27/2015 KM 7/20/2015	Drum/Yoke Assembly OFA	8/1/2015						======================================

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
<b>8474</b> (0064782)	Docking Stands		Release	Release	Release	Release		Unified Job #J49826
Unified Industries / FMC Livonia	Docking Stands							01111100 000 11040020
Transmission	Engineering: New Project							
5/22/2015 KM 10/6/2015								
	Reject Stations							Unified Job #J49826
<b>8475</b> (0064782)	Treject Stations							Offilied 300 #343020
Unified Industries / FMC Livonia	Engineering: New Project							
Transmission 5/22/2015 KM 10/6/2015	Engineering. New Project							
	Gage DWR/Cart							Unified Job #J49826
<b>8476</b> (0064782)	Gage DWR/Cart							Offined 300 #349020
Unified Industries / FMC Livonia	Engineering: New Project							
Transmission	Engineening. New Project							
6/8/2015 KM 10/6/2015	lland Land							Haifind Joh #150027
8479 (0064890)	Hood Load	0/47/0045	07/20/2015					Unified Job #J50937 ====================================
Unified Industries / Tesla	OFA: Approved	8/17/2015						07/20/2015 Assigned to Ryan S.; 08/18/2015 Approved
6/8/2015 KM 9/18/2015	OFA: Approved							
<b>8480</b> (0064890)	Hood Unload		07/20/2015					Unified Job #J50937
Unified Industries / Tesla		8/17/2015	0172072010					======================================
6/8/2015 KM 9/18/2015	OFA: Approved							07/20/2015 Assigned to Ryan S.; 08/18/2015 Approved
<b>8483</b> (0064890)	LH Door		07/20/2015					Unified Job #J50937
Unified Industries / Tesla		8/5/2015	01/20/2013					======================================
6/8/2015 KM 9/18/2015	OFA							07/20/2015 Assigned to Ryan S.
<b>8484</b> (0064890)	RH Door		07/20/2015					Unified Job #J50937
Unified Industries / Tesla			01/20/2013					======================================
6/8/2015 KM 9/18/2015	Concept: In-Progress							07/20/2015 Assigned to Ryan S.
<b>8485</b> (4014802)	E-Clip Install		07/12/2015					
KA Technologies / Chrysler		7/29/2015	07/13/2015					
6/11/2015 KM 8/14/2015	OFA							
<b>8487</b> (4014848)	Balance Cylinder							
KA Technologies / Chrysler	PCD			6/29/2015				======================================
6/15/2015 KM 7/24/2015	Engineering: New Project							Changed from 8344; 07/13/2015 Proceed with details per Kevin
<b>8499</b> (1006225)	Rear Seat Back	00/07/0045	07/00/0045					
PTS / Faurecia		08/07/2015,	07/20/2015					
6/29/2015 KM 9/15/2015	OFA	06/17/2015						
<b>8500</b> (1006225)	Rear Bucket Seat		07/00/0045					
PTS / Faurecia		8/17/2015	07/20/2015					
6/29/2015 KM 9/15/2015	Concept: In-Progress							
<b>8519</b> (0065167)	Floor Pan		0=/0=/55/					Unified Job #J51342
Unified Industries / Ford - Dearborn		8/11/2015	07/27/2015					
7/24/2015 KM 10/2/2015	OFA							
<b>8522</b> (0065203)	Panel Transfer							
Unified Industries / Tesla		08/07/2015.	08/06/2015					======================================
8/5/2015 KM 9/30/2015	OFA	08/14/2015						08/06/2015 Concept drawings due in 2 weeks (08/20/2015), Build due in
0/0/2010 MW 0/00/2010								weeks (09/29/2015)

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off
<b>8018</b> (1001527) PTS / Sandvik 12/19/2013 KM 3/20/2014	Barrel Dump (1) 4TB-DBP-VRB-SPM-CDF-THA-PCD Build: In-Progress	03/14/2014, 03/17/2014, 03/25/2014	5/7/2014		04/13/2015	N/A	05/15/2015, 07/08/2015, 07/15/2015
<b>8072</b> (4008737) Rhino Assembly / Corning 2/21/2014 KM 4/29/2015	Spool Transfer (Station 620/621 Cardboard) (1) LDA-EXT-SPM-CDF-SBH-PCD Build: In-Progress	06/30/2014, 12/18/2014, 01/07/2015	3/30/2015		4/13/2015		04/29/2015
<b>8205</b> (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	FEM Assembly (1) 4TB-TBA-SPM-CDF-SBH-PCD Build: In-Progress	10/17/2014, 06/26/2015	8/11/2015	8/13/2015			
<b>8206</b> (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Engine/Front Suspension (1) 4TB-VRB-CDF-SBH-PCD Build: In-Progress	12/15/2014	8/11/2015				
<b>8210</b> (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Third Row Seat (1) 4TB-ABS-TBA-SPM-CDF-PCD Build: In-Progress	10/17/2014, 04/24/2015, 06/05/2015	7/31/2015				
<b>8256A</b> (0063570) Unified Industries / FMC Livonia Transmission 9/4/2014 KM 10/3/2014	Transmission Case, OP05 ~ Design Only (10R)  (2) CDF-PCD  Build: In-Progress	02/11/2015, 03/10/2015, 03/11/2015	3/30/2015				
<b>8257A</b> (0063571) Unified Industries / FMC Livonia Transmission 9/4/2014 KM 10/3/2014	Transmission Case OP05 (#6R) (1) CDF-PCD Build: In-Progress	02/03/2015, 02/11/2015, 03/01/2015	3/30/2015				
8318 (0064060) Unified Industries / FMC Livonia Transmission 1/8/2015 KM 3/6/2015	Valve Body Basket (4) HDA-EXT-LDA-SPM-CDF-SBH-PCD Build: In-Progress		02/11/2015, 06/22/2015	4/9/2015	3/23/2015		04/19/2015
<b>8326A</b> (4012704) KA Technologies / Dana Axle Division 1/15/2015 KM 4/10/2015	Corner Transfer (2) PMP-ABA-SPM-EXT-CDF-SBH-PCD Build: In-Progress	02/18/2015, 02/19/2015, 06/03/2015	6/22/2015	6/29/2015			
<b>8326C</b> (4012704) KA Technologies / Dana Axle Division 1/15/2015 KM 4/10/2015	Corner Transfer (2) PMP-ABA-SPM-EXT-CDF-SBH-PCD Build: In-Progress	03/16/2015, 06/03/2015	6/22/2015	6/29/2015			
8337 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Gage DWR / Cart (16) HDA-CDF-SBH-PCD Build: In-Progress		05/22/2015, 07/15/2015				
8339 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Gage / CMM Room (4) HDA-CDF-SBH-PCD Build: In-Progress		5/22/2015				
8340 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	CMM Washers (4) HDA-CDF-SBH-PCD Build: In-Progress		5/22/2015				
8377 (0064220) Unified Industries / Valiant - Ford 2/10/2015 KM 5/15/2015	Deck Lid (2) 4TB-ABS-VRB-SPM-CDF-SPM2-SBH-PCD OFA	04/17/2015, 07/14/2015	5/18/2015	5/19/2015	6/15/2015		07/06/2015 06/25/2015 (Tentative)

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off
<b>8383</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Body Side (2) HDA-4TB-HDA-ABS-DBP-VRB-EXT-SPM-CDF-SBH-PCD Build: In-Progress	04/17/2015, 05/18/2015	7/15/2015	7/10/2015			08/19/2015
<b>8384</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Hydra Form Station (1) LDA-CDF-PCD Build: In-Progress	7/16/2015	8/12/2015				
<b>8386</b> (0064255) Unified Industries / GPS - Ford 2/17/2015 KM 5/15/2015	Hood (2) LDA-EXT-CDF-LDA-SBH-PCD Build: In-Progress	5/5/2015	05/05/2015, 06/01/2015	6/19/2015	06/19/2015		07/14/2015
<b>8390</b> (E4300107095) GM Romulus / Romulus Engine 2/26/2015 KM 6/5/2015	Torque Tubes (2) 4TB-SPM-VRB-LDA-PCD Build: In-Progress		5/22/2015		6/19/2015		07/10/2015 08/15/2015
<b>8391</b> (E4300107095) GM Romulus / Romulus Engine 2/26/2015 KM 6/5/2015	Torque Tubes (1) 4TB-SPM-VRB-LDA-PCD Build: In-Progress		5/22/2015		6/19/2015		07/10/2015 08/15/2015
<b>8396</b> (4013240) Rhino Assembly / Freightliner - DTNA Truck 3/2/2015 KM 6/2/2015	Consol/PHVAC Combo Lift Assist (1) 4TB-DBP-VRB-CDF-PCD Build: In-Progress	05/04/2015, 05/19/2015, 06/11/2015	7/22/2015	7/24/2015			
<b>8397</b> (KC147585) Harley Davidson 3/3/2015 KM 6/9/2015	Frame Transfer (2) 4TB-ABA-SPM-CDF-PCD Build: In-Progress	6/12/2015	7/17/2015	7/17/2015	08/03/2015	08/11/2015	08/12/2015
<b>8426</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Roof Sub-Assembly Transfer (1) LDA-LDA-SBH-CDF-PCD Build: In-Progress	5/27/2015	6/11/2015	6/29/2015	07/09/2015		07/29/2015
<b>8427</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Roof Assembly Transfer (1) LDA-LDA-SBH-CDF-PCD Build: In-Progress	5/27/2015	6/11/2015	6/19/2015	07/09/2015		07/29/2015
<b>8438</b> (10422M) PTS / Detroit Chassis 4/9/2015 KM 7/9/2015	Wheel End Tray PCD Concept: In-Progress						
<b>8439A LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/22/2015 07/30/2015 08/03/2015
<b>8439A RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/22/2015 07/30/2015 08/03/2015
<b>8439B LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/22/2015 07/30/2015 08/03/2015
<b>8439B RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/22/2015 07/30/2015 08/03/2015
<b>8439C LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/22/2015 07/30/2015 08/03/2015
<b>8439C RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/22/2015 07/30/2015 08/03/2015

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off
<b>8439D LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015	release	07/22/2015, 07/30/2015, 08/03/2015
<b>8439D RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/22/2015, 07/30/2015, 08/03/2015
<b>8440</b> (0064525) Unified Industries / GPS - Ford 4/10/2015 MJ 7/10/2015	Deck Lid (1) HDA-LDA-EXT-CDF-SBH-PCD Build: In-Progress		6/16/2015	6/19/2015			07/22/2015
<b>8446</b> (0064590) Unified Industries / Valiant - Ford 4/21/2015 MJ 7/29/2015	Hood (1) LDA-SPM-CDF-SBH-SBH2-PCD Build: In-Progress	06/03/2015, 07/23/2015	8/14/2015				
<b>8447</b> (0064590) Unified Industries / Valiant - Ford 4/21/2015 MJ 7/29/2015	Vertical Lifter (1) 4TB-ESC-DRAGSTER TROLLEY-SBH-PCD? Build: In-Progress	6/3/2015	7/23/2015		08/06/2015	08/13/2015	08/14/2015
<b>8456</b> (4014119) Rhino Assembly / BMW 5/1/2015 KM 7/5/2015	Lift Gate Inspection (2) CDF-PCD Build: In-Progress	6/14/2015	7/20/2015	7/10/2015	08/072015	08/19/2015	08/20/2015, 08/26/2015
<b>8461</b> (0064713) Unified Industries / Valiant - Ford 5/7/2015 MJ 8/21/2015	Fender Setter (2) 4TB-ESC-SBH-PCD Build: In-Progress	07/08/2015, 07/15/2015	7/30/2015		08/11/2015	08/20/2015	08/21/2015
<b>8467</b> (1005876) PTS / Delta Faucet 5/19/2015 KM 8/19/2015	Bath Tub (1) LDA-SPM-CDF-LDA2-SBH-SBH2-PCD Build: In-Progress	06/23/2015, 07/08/2015	8/11/2015	8/13/2015			
<b>8468</b> (1005883) PTS / Paslin - Metalsa 5/19/2015 KM 8/26/2015	Cross-Member Secure (2) FMP-ABA-SPM-EXT-CDF-SBH-PCD Build: In-Progress	6/26/2015	7/23/2015	7/24/2015			
<b>8471</b> (KC148064) Harley Davidson 5/27/2015 KM 7/31/2015	Jib Cranes / YBC Front Mod (2) 2TB-LDA-CDF-SBH-PCD Build: In-Progress	6/23/2015	06/24/2015, 07/06/2015	7/10/2015	8/3/2015	08/11/2015	07/12/2015, 08/12/2015
<b>8473</b> (KC148027) Harley Davidson 6/2/2015 KM 7/2/2015	Controls Change PCD Build: In-Progress			6/29/2015			
<b>8487</b> (4014848) KA Technologies / Chrysler 6/15/2015 KM 7/24/2015	Balance Cylinder PCD Engineering: New Project			6/29/2015			
<b>8493</b> (1006110) PTS / ENA - Paslin 6/17/2015 KM 9/26/2015	Canister Transfer (1) FMP-ABA-SPM-CDF-SBH-PCD Build: In-Progress	7/20/2015	7/29/2015				
<b>8494</b> (1006110) PTS / ENA - Paslin 6/17/2015 KM 9/26/2015	Canister Transfer (1) FMP-ABA-SPM-CDF-SBH-PCD Build: In-Progress	07/22/2015, 07/24/2015	7/29/2015				
<b>8505</b> (136914) Tool House / Caterpillar 7/6/2015 KM 9/6/2015	End of Arm Swivel (1) SPM-LDA-ECD Build: In-Progress		07/13/2015 07/29/2015				
<b>8514</b> (1289661) Peerless Supply / Danfoos 7/10/2015 KM 9/9/2015	Balance Arm (1) ABA-PCD Build: In-Progress		08/11/2015 08/11/2015	8/13/2015			

	Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off
Unified		Torque Tube (1) 2TB-LDA-EXT-VRB-PCD Build: In-Progress	7/30/2015	07/27/2015 08/14/2015				
Unified	Industries / Kuka - GM	Balancer Brake (1) HDA-PCD Build: In-Progress		8/14/2015				

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
7781 (0061636) Unified Industries / Ford - Venezuela 7/13/2015 KM 7/14/2015	IP Load  Build: In-Progress		7/17/2015					Unified Job #J45320  ===================================
<b>7782</b> (0061636) Unified Industries / Ford - Venezuela 7/9/2015 KM 7/10/2015	Spare Tire Tool Fixes  Build: In-Progress		7/17/2015					Unified Job #J45320  ===================================
<b>8018</b> (1001527) PTS / Sandvik 12/19/2013 KM 3/20/2014	Barrel Dump (1) 4TB-DBP-VRB-SPM-CDF-THA-PCD Build: In-Progress	03/14/2014, 03/17/2014, 03/25/2014	5/7/2014		04/13/2015	N/A	05/15/2015, 07/08/2015, 07/15/2015	02/05/2014, 03/10/2014 OFA; MJ quoting new hydraulics, Kevin to call fed fluid; 3/30/15 REDESIGN TODAY; JOB 8406-CHANGES; Customer could not provide part-touching material
<b>8072</b> (4008737) Rhino Assembly / Corning 2/21/2014 KM 4/29/2015	Spool Transfer (Station 620/621 Cardboard) (1) LDA-EXT-SPM-CDF-SBH-PCD Build: In-Progress	06/30/2014, 12/18/2014, 01/07/2015	3/30/2015		4/13/2015		04/29/2015	03/06/14, 03/12/15, 04/16/14, 04/23/14, 06/10/14 OFA; 03/18/14 Approved; Follow up on app; 03/12/15 Approved; 04/07/15 Scott came in; 04/21/15: Awaiting Info (Part Data)  ==================================
<b>8204</b> (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/16/2014	Wiring Harness PCD Build: In-Progress	10/17/2014, 04/29/2015, 06/05/2015	7/31/2015					Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly  ===================================
8205 (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	FEM Assembly (1) 4TB-TBA-SPM-CDF-SBH-PCD Build: In-Progress	10/17/2014, 06/26/2015	8/11/2015	8/13/2015				Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly  ===================================
<b>8206</b> (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Engine/Front Suspension (1) 4TB-VRB-CDF-SBH-PCD Build: In-Progress	12/15/2014	8/11/2015					Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly  ===================================
<b>8207</b> (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Knuckle Assembly (1) CDF Build: In-Progress	05/01/2015, 05/11/2015	8/14/2015					Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly  ===================================

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
8210 (0063317) Unified Industries / Ford - Venezuela 6/18/2014 KM 10/6/2014	Third Row Seat  (1) 4TB-ABS-TBA-SPM-CDF-PCD  Build: In-Progress	10/17/2014, 04/24/2015, 06/05/2015		Nelease	Neiease	Release		Unified Job #J48597; 06/23/2015 Received shipment of Rear Suspension, Engine Assembly, and Trans. Assembly  ===================================
<b>8256A</b> (0063570) Unified Industries / FMC Livonia Transmission 9/4/2014 KM 10/3/2014	Transmission Case, OP05 ~ Design Only (10R) (2) CDF-PCD Build: In-Progress	02/11/2015, 03/10/2015, 03/11/2015						Unified Job #J49058 ====================================
<b>8257A</b> (0063571) Unified Industries / FMC Livonia Transmission 9/4/2014 KM 10/3/2014	Transmission Case OP05 (#6R) (1) CDF-PCD Build: In-Progress	02/03/2015, 02/11/2015, 03/01/2015						Unified Job #J49057 ====================================
8318 (0064060) Unified Industries / FMC Livonia Transmission 1/8/2015 KM 3/6/2015	Valve Body Basket (4) HDA-EXT-LDA-SPM-CDF-SBH-PCD Build: In-Progress		02/11/2015, 06/22/2015	4/9/2015	3/23/2015		04/19/2015	Unified Job #J49827; 05/05/15 Approved changes per Dan Williams; 07/06/2015 Need two (2) complete by middle of August (Per Jim); 08/17/2015 Tool is bought off ==================================
<b>8326A</b> (4012704) KA Technologies / Dana Axle Division 1/15/2015 KM 4/10/2015	Corner Transfer (2) PMP-ABA-SPM-EXT-CDF-SBH-PCD Build: In-Progress	02/18/2015, 02/19/2015, 06/03/2015	6/22/2015	6/29/2015				Con Reg 1-19-15; Rev w/Eng 1/22/15; 1/27/15 gathering info/ Kevin to visit plant; 2/17/15 have all info/ need to start; 63 1/2% COMPLETE Still need info complete; 04/28/15 Awaiting Drawings from Kyle; 05/04/15 Received part data, need to continue project  ===================================
<b>8326C</b> (4012704) KA Technologies / Dana Axle Division 1/15/2015 KM 4/10/2015	Corner Transfer (2) PMP-ABA-SPM-EXT-CDF-SBH-PCD Build: In-Progress	03/16/2015, 06/03/2015		6/29/2015				Con Reg 1-19-15; Rev w/Eng 1/22/15; 1/27/15 gathering info/ Kevin to visit plant; 2/17/15 have all info/ need to start; 63 1/2% COMPLETE Still need inf to complete; 04/28/15 Awaiting Drawings from Kyle ====================================
<b>8329A</b> (4012747) KA Technologies / Dana Axle Division 1/20/2015 KM 4/10/2015	Corner Transfer  Build: In-Progress	03/20/2015, 06/03/2015, 06/25/2015						01/19/15 Con Reg; 01/22/15 Rev w/ Eng; 04/28/15 Awaiting Drawings from Kyle ====================================
<b>8329B</b> (4012747) KA Technologies / Dana Axle Division 1/20/2015 KM 4/10/2015	Corner Transfer  Build: In-Progress	03/20/2015, 06/03/2015, 06/25/2015						01/19/15 Con Reg; 01/22/15 Rev w/ Eng; 04/28/15 Awaiting Drawings from Kyle  ===================================

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
8335 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Docking Stands  Build: In-Progress	4/22/2015	05/02/2015, 06/03/2015					Unified Job #J49826 ====================================
8336A (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Reject Stations (10R) (5) CDF Build: In-Progress	5/14/2015	03/30/2015, 06/03/2015		7/3/2015		04/22/2015, 07/08/2015	Unified Job #J49826 ====================================
8336B (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Reject Stations (6R) (3) CDF Build: In-Progress		03/30/2015, 06/03/2015		7/3/2015		04/22/2015, 07/08/2015	Unified Job #J49826
8337 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Gage DWR / Cart (16) HDA-CDF-SBH-PCD Build: In-Progress		05/22/2015, 07/15/2015					Unified Job #J49826 ====================================
8339 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Gage / CMM Room  (4) HDA-CDF-SBH-PCD  Build: In-Progress		5/22/2015					Unified Job #J49826
8340 (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	CMM Washers (4) HDA-CDF-SBH-PCD Build: In-Progress		5/22/2015					Unified Job #J49826
<b>8383</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Body Side (2) HDA-4TB-HDA-ABS-DBP-VRB-EXT- SPM-CDF-SBH-PCD Build: In-Progress	04/17/2015, 05/18/2015	7/15/2015	7/10/2015			08/19/2015	Unified Job #J50042-1 ====================================
<b>8384</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Hydra Form Station (1) LDA-CDF-PCD Build: In-Progress	7/16/2015	8/12/2015					Unified Job #J50042-1  ===================================
<b>8386</b> (0064255) Unified Industries / GPS - Ford 2/17/2015 KM 5/15/2015	Hood (2) LDA-EXT-CDF-LDA-SBH-PCD Build: In-Progress	5/5/2015	05/05/2015, 06/01/2015	6/19/2015	06/19/2015		07/14/2015	Unified Job #J50152 ====================================
<b>8390</b> (E4300107095) GM Romulus / Romulus Engine 2/26/2015 KM 6/5/2015	Torque Tubes (2) 4TB-SPM-VRB-LDA-PCD Build: In-Progress		5/22/2015		6/19/2015			04/29/15 Kevin to visit plant; 05/04/15 Will need ID Tags  ===================================
<b>8391</b> (E4300107095) GM Romulus / Romulus Engine 2/26/2015 KM 6/5/2015	Torque Tubes (1) 4TB-SPM-VRB-LDA-PCD Build: In-Progress		5/22/2015		6/19/2015		07/10/2015, 08/15/2015	4/13 Kevin to set FT's; 04/29/15 Kevin to visit plant; 05/04/15 Will need ID Tags  ===================================

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
8396 (4013240) Rhino Assembly / Freightliner - DTNA Truck 3/2/2015 KM 6/2/2015	Consol/PHVAC Combo Lift Assist (1) 4TB-DBP-VRB-CDF-PCD Build: In-Progress	05/04/2015, 05/19/2015, 06/11/2015		7/24/2015				======================================
<b>8397</b> (KC147585) Harley Davidson 3/3/2015 KM 6/9/2015	Frame Transfer (2) 4TB-ABA-SPM-CDF-PCD Build: In-Progress	6/12/2015	7/17/2015	7/17/2015	08/03/2015	08/11/2015	08/12/2015	3/30 Ready to start;  ===================================
<b>8423</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Ladder Assembly Transfer (2) LDA-LDA-SBH-CDF Build: In-Progress	5/26/2015	6/11/2015		07/09/2015		07/29/2015	Unified Job #J50289-1 ====================================
<b>8424</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 MJ 6/19/2015	Backwall Panel Transfer (1) LDA-LDA-CDF Build: In-Progress	6/5/2015	6/11/2015		7/9/2015		07/29/2015	Unified Job #J50289-1 ====================================
<b>8425</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Sidewall Panel Transfer (2) LDA-LDA-SBH-CDF Build: In-Progress	5/28/2015	6/11/2015		07/09/2015		07/29/2015	Unified Job #J50289-1 ====================================
<b>8426</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Roof Sub-Assembly Transfer (1) LDA-LDA-SBH-CDF-PCD Build: In-Progress	5/27/2015	6/11/2015	6/29/2015	07/09/2015		07/29/2015	Unified Job #J50289-1 ====================================
8427 (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Roof Assembly Transfer (1) LDA-LDA-SBH-CDF-PCD Build: In-Progress	5/27/2015	6/11/2015	6/19/2015	07/09/2015		07/29/2015	Unified Job #J5028*-1 ====================================
<b>8429</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Cab Assembly Transfer (1) CDF Build: In-Progress	5/27/2015						Unified Job #J50289-1
<b>8439A LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/22/2015, 07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439A RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/22/2015, 07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439B LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439B RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
8439C LH (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015		06/24/2015	Neicase	07/22/2015, 07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439C RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439D LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439D RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8440</b> (0064525) Unified Industries / GPS - Ford 4/10/2015 MJ 7/10/2015	Deck Lid (1) HDA-LDA-EXT-CDF-SBH-PCD Build: In-Progress		6/16/2015	6/19/2015				Unified Job #J50501 ==================================
<b>8446</b> (0064590) Unified Industries / Valiant - Ford 4/21/2015 MJ 7/29/2015	Hood (1) LDA-SPM-CDF-SBH-SBH2-PCD Build: In-Progress	06/03/2015, 07/23/2015	8/14/2015					Unified Job #J50489-1 ====================================
<b>8447</b> (0064590) Unified Industries / Valiant - Ford 4/21/2015 MJ 7/29/2015	Vertical Lifter (1) 4TB-ESC-DRAGSTER TROLLEY-SBH-PCD? Build: In-Progress	6/3/2015	7/23/2015		08/06/2015	08/13/2015		Unified Job #J50489-1 ====================================
<b>8456</b> (4014119) Rhino Assembly / BMW 5/1/2015 KM 7/5/2015	Lift Gate Inspection (2) CDF-PCD Build: In-Progress	6/14/2015	7/20/2015	7/10/2015	08/072015	08/19/2015		======================================
<b>8461</b> (0064713) Unified Industries / Valiant - Ford 5/7/2015 MJ 8/21/2015	Fender Setter (2) 4TB-ESC-SBH-PCD Build: In-Progress	07/08/2015, 07/15/2015	7/30/2015		08/11/2015	08/20/2015	08/21/2015	Unified Job #J50713-1 ===================================
<b>8467</b> (1005876) PTS / Delta Faucet 5/19/2015 KM 8/19/2015	Bath Tub (1) LDA-SPM-CDF-LDA2-SBH-SBH2-PCD Build: In-Progress	06/23/2015, 07/08/2015	8/11/2015	8/13/2015				
<b>8468</b> (1005883) PTS / Paslin - Metalsa 5/19/2015 KM 8/26/2015	Cross-Member Secure (2) FMP-ABA-SPM-EXT-CDF-SBH-PCD Build: In-Progress	6/26/2015	7/23/2015	7/24/2015				07/13/2015 Approved ====================================
<b>8471</b> (KC148064) Harley Davidson 5/27/2015 KM 7/31/2015	Jib Cranes / YBC Front Mod (2) 2TB-LDA-CDF-SBH-PCD Build: In-Progress	6/23/2015	06/24/2015, 07/06/2015	7/10/2015	8/3/2015	08/11/2015	07/12/2015, 08/12/2015	======================================

		OFA	Engineering	PCD	Machining	Assembly	Buy Off	
Project Info	Description / Status	OFA	Release	Release	Release	Release	Buy Oil	Notes
<b>8473</b> (KC148027)	Controls Change			0/00/0045				======================================
Harley Davidson 6/2/2015 KM 7/2/2015	PCD Build: In-Progress			6/29/2015				Service trip will be required
	Frame Transfer							Convice trip will be required
<b>8486</b> (4014766) KA Technologies / Chrysler	(1) CDF		6/16/2015					
6/10/2015 KM 8/7/2015	Build: In-Progress		0/10/2013					
<b>8493</b> (1006110)	Canister Transfer							
PTS / ENA - Paslin	(1) FMP-ABA-SPM-CDF-SBH-PCD	<b>-</b> /00/00/						======================================
6/17/2015 KM 9/26/2015	Build: In-Progress	7/20/2015	7/29/2015					07/10/2015 Assigned to Ryan S.; Concept design due on or before
0/17/2010 1XIVI 3/20/2010	3							07/22/2015
<b>8494</b> (1006110)	Canister Transfer							07/24/2015 Approved
PTS / ENA - Paslin	(1) FMP-ABA-SPM-CDF-SBH-PCD	07/22/2015,	7/29/2015					======================================
6/17/2015 KM 9/26/2015	Build: In-Progress	07/24/2015	1,20,20.0					07/10/2015 Assigned to Ryan S.; Concept design due on or before
0.707	E. L. (A O. il							07/22/2015
<b>8505</b> (136914)	End of Arm Swivel		07/13/2015					
Tool House / Caterpillar	(1) SPM-LDA-ECD Build: In-Progress		07/29/2015					
7/6/2015 KM 9/6/2015	Line Clear Kits							
<b>8509</b> (1006288)	(4) HDA	7/30/2015	07/13/2015					======================================
PTS / Paslin - Metalsa	Build: In-Progress	7/30/2015	08/13/2015					08/05/2015 Approved
7/8/2015 KM 8/26/2015	Parts Order							Unified Job #J51247
<b>8513</b> (0065101)	Faits Order		07/13/2015					======================================
Unified Industries / Chrysler 7/10/2015 KM 8/7/2015	Build: In-Progress		07/14/2015					Stamp NPM number of spare parts
<b>8514</b> (1289661)	Balance Arm							County to the manner of opens pane
Peerless Supply / Danfoos	(1) ABA-PCD		<u>08/11/2015</u>	8/13/2015				
7/10/2015 KM 9/9/2015	Build: In-Progress		08/11/2015	0/13/2013				
<b>8518</b> (0065142)	Torque Tube							Unified Job #J51283-1; Needs to be RAL1004 (Yellow/Gold); 8 Week
Unified Industries / Detroit Axle	(1) 2TB-LDA-EXT-VRB-PCD	7/30/2015	07/27/2015					delivery per Quote
7/22/2015 KM 9/2/2015	Build: In-Progress	1,00,00	08/14/2015					
<b>8524</b> (0065225)	Balancer Brake							Unified Job #J51373
Unified Industries / Kuka - GM	(1) HDA-PCD		8/14/2015					
8/11/2015 MJ 8/12/2015	Build: In-Progress							
<b>8525</b> (0065233)	Parts Order (Multiple)							Unified Job #J (Mistake?)
Unified Industries / Ford - Sterling Heights	(1) CDF Details		8/14/2015					
8/12/2015 KM 9/24/2015	Build: In-Progress		0/14/2013					
<b>8526</b> (0065246)	Parts Order							Unified Job #J51491
Unified Industries / Comau			8/17/2015					
8/13/2015 KM 8/21/2015	Build: In-Progress							
<b>8527</b> (0065253)	Vertical Extension							Unified Job #J51496
Unified Industries / Ford - Dearborn	D. T.L. I. D.		8/17/2015					
8/14/2015 KM 9/4/2015	Build: In-Progress							

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
<b>8018</b> (1001527) PTS / Sandvik 12/19/2013 KM 3/20/2014	Barrel Dump (1) 4TB-DBP-VRB-SPM-CDF-THA-PCD Build: In-Progress	03/14/2014, 03/17/2014, 03/25/2014			04/13/2015	N/A	05/15/2015, 07/08/2015, 07/15/2015	02/05/2014, 03/10/2014 OFA; MJ quoting new hydraulics, Kevin to call fed fluid; 3/30/15 REDESIGN TODAY; JOB 8406-CHANGES; Customer could not provide part-touching material  ===================================
<b>8072</b> (4008737) Rhino Assembly / Corning 2/21/2014 KM 4/29/2015	Spool Transfer (Station 620/621 Cardboard) (1) LDA-EXT-SPM-CDF-SBH-PCD Build: In-Progress	06/30/2014, 12/18/2014, 01/07/2015			4/13/2015		04/29/2015	03/06/14, 03/12/15, 04/16/14, 04/23/14, 06/10/14 OFA; 03/18/14 Approved; Follow up on app; 03/12/15 Approved; 04/07/15 Scott came in; 04/21/15: Awaiting Info (Part Data)  ==================================
8318 (0064060) Unified Industries / FMC Livonia Transmission 1/8/2015 KM 3/6/2015	Valve Body Basket (4) HDA-EXT-LDA-SPM-CDF-SBH-PCD Build: In-Progress		02/11/2015, 06/22/2015	4/9/2015	3/23/2015		04/19/2015	Unified Job #J49827; 05/05/15 Approved changes per Dan Williams; 07/06/2015 Need two (2) complete by middle of August (Per Jim); 08/17/2015 Tool is bought off ==================================
<b>8324</b> (0064102) Unified Industries / ENA - Brighton 1/15/2015 KM 4/9/2015	Cluster #5/#12 On-Hold	02/18/2015, 02/19/2015					04/15/2015	Unified Job #J49910  ==================================
<b>8336A</b> (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Reject Stations (10R) (5) CDF Build: In-Progress	5/14/2015	03/30/2015, 06/03/2015		7/3/2015		04/22/2015, 07/08/2015	Unified Job #J49826 ====================================
<b>8336B</b> (0064053) Unified Industries / FMC Livonia Transmission 1/7/2015 KM 3/30/2015	Reject Stations (6R) (3) CDF Build: In-Progress		03/30/2015, 06/03/2015		7/3/2015		04/22/2015, 07/08/2015	Unified Job #J49826
8377 (0064220) Unified Industries / Valiant - Ford 2/10/2015 KM 5/15/2015	Deck Lid (2) 4TB-ABS-VRB-SPM-CDF-SPM2-SBH-PCD OFA	04/17/2015, 07/14/2015	1 5/18/2015	5/19/2015	6/15/2015		06/25/2015	Unified Job #J50081-1  ==================================
<b>8383</b> (0064221) Unified Industries / Kuka - Ford 2/10/2015 KM 5/14/2015	Body Side (2) HDA-4TB-HDA-ABS-DBP-VRB-EXT- SPM-CDF-SBH-PCD Build: In-Progress	04/17/2015, 05/18/2015	7/15/2015	7/10/2015			08/19/2015	Unified Job #J50042-1 ====================================
<b>8386</b> (0064255) Unified Industries / GPS - Ford 2/17/2015 KM 5/15/2015	Hood (2) LDA-EXT-CDF-LDA-SBH-PCD Build: In-Progress	5/5/2015	05/05/2015, 06/01/2015	6/19/2015	06/19/2015		07/14/2015	Unified Job #J50152 ====================================

Project Info	Description / Status	OFA	Engineering Release	PCD Release	Machining Release	Assembly Release	Buy Off	Notes
8390 (E4300107095) GM Romulus / Romulus Engine 2/26/2015 KM 6/5/2015	Torque Tubes (2) 4TB-SPM-VRB-LDA-PCD Build: In-Progress		5/22/2015	Roledoo	6/19/2015	riologic		04/29/15 Kevin to visit plant; 05/04/15 Will need ID Tags ====================================
<b>8391</b> (E4300107095) GM Romulus / Romulus Engine 2/26/2015 KM 6/5/2015	Torque Tubes (1) 4TB-SPM-VRB-LDA-PCD Build: In-Progress		5/22/2015		6/19/2015			4/13 Kevin to set FT's; 04/29/15 Kevin to visit plant; 05/04/15 Will need ID Tags  ===================================
<b>8397</b> (KC147585) Harley Davidson 3/3/2015 KM 6/9/2015	Frame Transfer (2) 4TB-ABA-SPM-CDF-PCD Build: In-Progress	6/12/2015	7/17/2015	7/17/2015	08/03/2015	08/11/2015	08/12/2015	3/30 Ready to start;  ===================================
<b>8423</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Ladder Assembly Transfer (2) LDA-LDA-SBH-CDF Build: In-Progress	5/26/2015	6/11/2015		07/09/2015		07/29/2015	Unified Job #J50289-1 ====================================
<b>8424</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 MJ 6/19/2015	Backwall Panel Transfer (1) LDA-LDA-CDF Build: In-Progress	6/5/2015	6/11/2015		7/9/2015		07/29/2015	Unified Job #J50289-1 ====================================
<b>8425</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Sidewall Panel Transfer (2) LDA-LDA-SBH-CDF Build: In-Progress	5/28/2015	6/11/2015		07/09/2015		07/29/2015	Unified Job #J50289-1 ====================================
<b>8426</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Roof Sub-Assembly Transfer (1) LDA-LDA-SBH-CDF-PCD Build: In-Progress	5/27/2015	6/11/2015	6/29/2015	07/09/2015		07/29/2015	Unified Job #J50289-1 ====================================
<b>8427</b> (0064445) Unified Industries / GPS - Freightliner 3/26/2015 KM 6/19/2015	Roof Assembly Transfer (1) LDA-LDA-SBH-CDF-PCD Build: In-Progress	5/27/2015	6/11/2015	6/19/2015	07/09/2015		07/29/2015	Unified Job #J5028*-1 ====================================
<b>8439A LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439A RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439B LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439B RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================

		OFA	Engineering	PCD	Machining	Assembly	Buy Off	
Project Info	Description / Status	OFA	Release	Release	Release	Release	Buy Oil	Notes
<b>8439C LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439C RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439D LH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8439D RH</b> (1005503) PTS / Paslin - Metalsa 4/10/2015 MJ 7/10/2015	Front / Rear Frame Rails PCD-CDF Build: In-Progress		6/3/2015	6/19/2015	06/24/2015		07/30/2015,	04/18/15 PO Confirmed; 05/04/15 Engineering: New Project. Marc estimates start in 2 weeks.  ===================================
<b>8440</b> (0064525) Unified Industries / GPS - Ford 4/10/2015 MJ 7/10/2015	Deck Lid (1) HDA-LDA-EXT-CDF-SBH-PCD Build: In-Progress		6/16/2015	6/19/2015			07/22/2015	Unified Job #J50501 ==================================
<b>8447</b> (0064590) Unified Industries / Valiant - Ford 4/21/2015 MJ 7/29/2015	Vertical Lifter (1) 4TB-ESC-DRAGSTER TROLLEY-SBH-PCD? Build: In-Progress	6/3/2015	7/23/2015		08/06/2015	08/13/2015	08/14/2015	Unified Job #J50489-1 ====================================
<b>8456</b> (4014119) Rhino Assembly / BMW 5/1/2015 KM 7/5/2015	Lift Gate Inspection (2) CDF-PCD Build: In-Progress	6/14/2015	7/20/2015	7/10/2015	08/072015	08/19/2015		Try to ship by the end of the month. MUST make buy-off date. Dates have been conveyed to customer and they are not very happy.
<b>8461</b> (0064713) Unified Industries / Valiant - Ford 5/7/2015 MJ 8/21/2015	Fender Setter (2) 4TB-ESC-SBH-PCD Build: In-Progress	07/08/2015, 07/15/2015	7/30/2015		08/11/2015	08/20/2015	08/21/2015	Unified Job #J50713-1 ===================================
<b>8471</b> (KC148064) Harley Davidson 5/27/2015 KM 7/31/2015	Jib Cranes / YBC Front Mod (2) 2TB-LDA-CDF-SBH-PCD Build: In-Progress	6/23/2015	06/24/2015, 07/06/2015	7/10/2015	8/3/2015	08/11/2015	07/12/2015, 08/12/2015	======================================